

# Twitchell Dam Project Update

California Severe Winter Storms, Flooding, Landslides, and Mudslides (DR-4683 & DR-4699)

**September 19, 2024** 

## **Financial Summary**

The below tables outline the current financial landscape of the Twitchell Dam emergency efforts in response to DR-4683 and DR-4699.

#### TWITCHELL DAM PROJECT UPDATE

Vegetative Deb	ris Removal							
Contractor	Invoice #	Invoice Period	Scope			Am	nount	Disaster
MSL			Debris Removal & Disposal Costs				17,324.50	4699
MSL	CAT A - Vegetative Debris - 6	04.17.23 - 04.25.23	Debris Removal & Disposal Costs				33,613.41	4699
			Total			\$	50,937.91	
Reservoir Pump	ing Efforts							
Contractor	Invoice #	Invoice Period	Scope			Am	nount	Disaster
MSL	1001	1.16.23 - 02.25.23	Mobilization, Temporary Storage Facility			\$1	4,858,798.35	4683
MSL	1001S	01.16.23 - 02.25.23	Mobilization, Equipment, Per Diem, Labor				379,512.89	4683
MSL	1002	02.26.23 - 05.26.23	Mobilization, Equipment, Per Diem, Labor				0,534,785.06	4699
MSL	1003	07.10.23 - 08.27.23	Demobi	lization, Per Diem, L	abor	\$	737,308.36	4699
			Total			\$2	6,510,404.66	
Administrative								
Contractor	Invoice #	Invoice Period	Scope			Am	nount	Disaster
Synergy	1516	01.19.23 - 02.25.23	Planning				183,405.12	
Synergy	1517	01.19.23 - 02.25.23	Mobiliza	ation		\$	110,975.83	
Synergy	1549	02.26.23 - 03.31.23	Field Ov	ersight		\$	217,606.31	4699
			Total				511,987.26	
Other Costs								
Contractor	Invoice #	Invoice Period	Scope			Am	nount	Disaster
ROC Sciences*	TBD	TBD	TBD			\$	3,800,000.00	
HORNE	001 2023.07	07.01.23 - 07.31.23	Grant As	sistance		\$	27,625.00	
HORNE	002 2023.08	08.01.23 - 08.31.23	Grant Assistance, LiDAR			\$	48,913.00	
HORNE	003 2023.09	09.01.23 - 09.30.23				\$	18,000.00	
HORNE	004 2023.10	10.01.23 - 10.31.23	Grant Assistance			\$	17,250.00	
HORNE	005 2023.11		Grant Assistance, Appeal			\$	29,948.75	
HORNE	005 2023.12		Grant Assistance, Appeal			\$	46,434.00	
HORNE	007 2024.01		Grant Assistance, Appeal			\$	23,426.00	
HORNE	008 2024.02	02.01.24 - 02.29.24				\$	1,250.00	
HORNE	009 2024.03	03.01.24 - 03.31.24				\$	875.00	
HORNE	009 2024.04	04.01.24 - 04.30.24				\$	7,750.00	
HORNE	011 2024.05	05.01.24 - 05.31.24				\$	9,428.00	
HORNE	012 2024.06	06.01.24 - 06.30.24				\$ 4,187.50		
HORNE	013 2024.07	07.01.24 - 07.31.24				\$	7,750.00	
HORNE***	014 2024.08		.31.24 Grant Assistance			\$	54,777.15	
HORNE	0112024.00	00.01.21	Total			_	4,097,614.40	
			Total Costs In come d		ć 21 170 044 22			
			Total Costs Incurred			<b>33</b>	1,170,944.23	
* Costs have no	t yet been billed to SMVWCD							
	aration invoice subtotal \$35,026	.50 on HORNE Dece	mber 202	3 invoice to include	services from B	aker	Donelson	
	,499.65 for Lidar retainer payme							
			J. 2114 A	· ·				1
	Detail - SMVWCD - Profession	As of 8/15/2024						
Invoice Scope		<b>Contract Amount</b>	Invoiced to Da	ite	Contract Re	maining		

HORNE Invoice Detail - SMVWCD - Professional Services	As	of 8/15/2024					
Invoice Scope		<b>Contract Amount</b>		Invoiced to Date		<b>Contract Remaining</b>	
Grant Assistance and Project Management (Direct Costs Included)*	\$	3,910,000.00	\$	223,248.15	\$	3,686,751.85	
Appeal	\$	75,000.00	\$	74,366.25	\$	633.75	
2nd Appeal	\$	15,000.00	\$	-	\$	15,000.00	
Total	\$	4,000,000.00	\$	297,614.40	\$	3,702,385.60	
*Direct costs total \$19,178,00 for bathymetric survey							

### **Key Dates**

**DR-4683 INCIDENT PERIOD:** Dec 27, 2022 - Jan 31, 2023

DR-4683 DECLARATION DATE: Jan 14, 2023

DR-4699 INCIDENT PERIOD: Feb 21, 2023 - Continuing

DR-4699 DECLARATION DATE: Feb 21, 2023 - Continuing

DR-4683 END OF 100% REIMBURSEMENT PERIOD: Feb 25, 2023

DR-4699 DECLARATION DATE: Apr 3, 2023

DR-4683 EMERGENCY WORK ACTIVITY COMPLETION DEADLINE: Jul 14, 2023

DR-4683 PERMANENT WORK ACTIVITY COMPLETION DEADLINE: Jul 14, 2024

DR-4699 FEMA SITE VISIT: Sept 21, 2023

**DR-4699 FEMA SITE VISIT:** Oct 4, 2023

DR-4683 EMERGENCY WORK ACTIVITY APPEAL DEADLINE: Dec 16, 2023

CALOES/FEMA VIRTUAL MEETING: April 2, 2024

FEMA SITE INSPECTION MEETING: April 25, 2024

CALOES IN-PERSON MEETING: May 15, 2024

SECOND APPEAL SUBMITTED: July 29, 2024

CALOES RFI REQUESTED: August 6, 2024

CALOES RFI DUE DATE: August 21, 2024

CALOES RFI SUBMITTED: August 21, 2024

DR-4683 DR-4699

## **Key Status Updates**

- General Updates/Needs
  - CALOES RFI was submitted on 8/21/2021. No further information has been received.
  - Followed up with FEMA on the following projects:
    - o Project 727757 Cat A Debris Removal -
      - Resubmitted supporting documentation to FEMA for review.
    - o Project 727760 Cat B Sediment Removal -
      - Informed FEMA the district is preparing an update LIDAR scan of the entire reservoir and asked they hold on any eligibility determinations until they are in receipt of the documentation.
    - Project 746580 Cat D Shaft House Electronics -
      - Resubmitted documentation to FEMA for review which included anticipated completion timelines.
    - Project 750212 Cat D Shaft House and Face of Dam Repairs -
      - Requested FEMA send site inspectors and cost estimators to the reservoir to review for damages and provide cost estimations.
    - Project 746600 Cat D Elevator -
      - Requested FEMA perform final site inspection during their review of the Face of Dam repairs.

